Master Control Panel Check Sheet

Rev. Date 10.13.16

*(Note: Items below listed in **bold text** are subject to additional charge if not included in original quote)*

Date Entered	PO #		

Products to be Included in Panel

- ☐ Pit Style Dock Leveler
- ☐ **Dock Leveler with Lip Stored Limit Switch**
- ☐ Vertical Leveler
- ☐ **Manual Vehicle Restraint (Lights)**
- ☐ **Automatic Vehicle Restraint**
- ☐ **Automatic Doors with Push Buttons**
  (Switches By Door Supplier)
- ☐ **Manual Doors**
  (Interlocked through Mechanical Switches)

  Switches Supplied by ☐ Systems ☐ Others

- ☐ **Dock Alert Light Communication Package**
  - ☐ Manual
  - ☐ Automatic
  - ☐ What signals light to change _____
- ☐ **Dock Light**
  - ☐ Switch only
  - ☐ Switch and Power
- ☐ **Guide Lights**
- ☐ **Inflatable Shelter**
- ☐ **Bar Lift Barrier**
- ☐ **Outlet – Function of outlet**
  _____
- ☐ **Disconnect Switch/Branch Circuit Protection**
  - ☐ Supplied Dock Equipment Only
  - ☐ Additional Protection for Door
    Door Motor Horsepower _____
    Full Load Amps _____
- ☐ **ARTD (Auto Return to Dock)**
- ☐ **E-Stop (Emergency Stop)**
- ☐ **Lip Out**
- ☐ **Audible Alarm**
- ☐ **Key Lock in Lieu of Selector Switch**
- ☐

Common Interlock Sequences

Upon Truck Arrival at Dock

- ☐ **Restraint Engaged Before Door Opens (Powered Doors)**
- ☐ Restraint Engaged Enables Leveler to Operate
- ☐ Door Open Enables Leveler to Operate
- ☐ **Dock Shelter or Barrier In Sequence (Please Specify)**
- ☐ **Automatic Dock Light On/Off – Specify When**
- ☐ **Other (Please Specify)**

Note: Standard sequence for light switching is when door is fully raised for Dock Alert automatic and when restraint is engaged for automatic restraints. If other, please specify.

Truck Ready to Depart Dock

- ☐ **Leveler Stored Enables Release of Restraint**
- ☐ **Leveler Stored Enables Door to Lower**
  (Requires Lip Stored or Leveler Stored Limit Switch)
- ☐ **Door Closed Enables Release of Restraint**
- ☐ **Dock Shelter or Barrier in Sequence (Please Specify)**
- ☐ **Automatic Dock Light On/Off – Specify When**
- ☐ **Other (Please Specify)**

Note: Standard sequence for light switching is when door starts to close for Dock Alert and when restraint is released for automatic restraints. If other, please specify.

Please Describe Required Sequence of Operation: